



User Acceptance Test Plan

Version 1.0

Customer Name	
Installation Address	
Date of Successful Test	
SingTel Project Code	
SingTel Project Manager	
Singtel Circuit Number	

Contents

Equipment Information	3
Circuit Information.....	3
Type of Service Provided	3
Checking List: Entry & Advance	4
Customer Acknowledgement	5

Equipment Information

Model	Serial No

Circuit Information

WAN IP (Singtel)	WAN IP (Customer)	Bandwidth Speed

Type of Service Provided

Description	Yes/No	Information	Action
Equipment/Modules Delivered	Yes		
Equipment mounted	Yes		
Network cables connected	Yes		
Equipment Powered on	Yes		
Delivery Order signed by customer	Yes		Customer
Start Time			
End Time			

Checking List: Entry & Advance

	Check List Item	Expected Result	Status (Pass/Fail)	Remarks
LAN				
1	Connect to LAN by using Laptop/Smart Phone/ Tablet	Able to access internet		
2	Open a browser with the device connected to LAN, type www.singtel.com	Able to reach Singtel website		
3	Launch YouTube with the devices connected to the LAN , play a video for 30 seconds	Able to play a YouTube video for 30 seconds		
4	(MEGAPOP ONLY) Connect to LAN by using Laptop	Able to ping ONT WAN IP		
SSID1				
1	Connect to SSID1 with password provided	Able to join SSID1		
2	Open a browser with the device connected to the SSID1 type www.singtel.com	Able to reach Singtel website		
3	Launch YouTube with the devices connected to the SSID1 , play a video for 30 seconds	Able to play a YouTube video for 30 seconds		
SSID2				
1	Connect to SSID2 with password provided	Able to join SSID2		
2	Open a browser with the device connected to the SSID2 type www.singtel.com	Able to reach Singtel website		
3	Launch YouTube with the devices connected to the SSID2 , play a video for 30 seconds	Able to play a YouTube video for 30 seconds		

Customer Acknowledgement

User Acceptance Test Accepted by: (Customer)

Name: _____

(TICK) Note:

Designation: _____

The customer is responsible to safeguard
the SingTel's router/ hardware/ equipment.
SingTel reserves the right to impose charges in
the event of equipment loss or misplacement.

Date: _____

Signature: _____

Company & Stamp: _____

User Acceptance Test Conducted by:

Name: _____

Designation: _____

Date: _____

Signature: _____

Company: Singapore Telecommunications Ltd



Singapore Telecommunications Limited
31 Exeter Road, #03-00, Comcentre,
Singapore 239732

GST Reg no:MR85004322

DELIVERY ORDER NO

Customer's Name & Billing Address: Deliver to :

Company:
Address:

Attn :

DO Date

WO#

Total
pages

1 OF 1

Please receive the undermentioned articles in good order and condition : -

No.	Descriptions	Quantity
1	Installation and testing of SD-WAN RASNET Bill of Materials(BOM) =====	1
	Serial Number:	1

Remarks:

For Customer Use	For Official Use	
Received in Good Order and Condition	Prepared by (Signature/ Name)	Date
	Authorised By (Signature/ Name) N/A	Date
Customer's Official Stamp & Signature / Date / IC no.		-

Hardware Authorized Collection Form

Customer's Details and Acceptance on Router Bundle T&C and Amount Payable to AI / CP				
Router Model:				
<input type="checkbox"/> HSA-520V	<input type="checkbox"/> HSA-500L1	<input type="checkbox"/> HSA-500L2	<input type="checkbox"/> UA-800NR1	<input type="checkbox"/> UA-800NR2
<input type="checkbox"/> CMG-800	<input type="checkbox"/> CMG-1500	<input type="checkbox"/> CMG-2000	<input type="checkbox"/> CMG-3000	<input type="checkbox"/> CMG-5000
Singtel Service Reference Number:	CRD Date:			
Collection Date:				
Installer Company Name:	MegaNet Pte Ltd			
Installer Name:				
Remarks:				
				
Signature of Installer		Date (dd/mm/yy)	Company's stamp/IC Last 4 Character:	

Signature of Installer

Date (dd/mm/yy)

Company's stamp/IC Last 4 Character:

